

**Measure J Projects
Updated 12/3/18**

1. Parking Lots
 - a. Construction Dates: April 2018 – October 2018
 - b. Current Phase
 - i. Close-Out
 - c. Description
 - i. Renovation to all current BC parking lots
 - d. Contractor
 - i. Central Valley Asphalt

2. Wireless Infrastructure
 - a. Construction Dates: August 2018-February 2019 (Night Time Project)
 - b. Current Phase
 - i. In Construction
 - c. Contractor
 - i. Gold Coast Electric
 - d. Description
 - i. Updating all interior buildings with wireless access points
 - e. Status
 - i. On schedule and on budget

3. Veterans Resource Center
 - a. Construction Dates: November 2018 – November 2019
 - b. Current Phase
 - i. In Construction
 - c. Contractor
 - i. JTS Construction
 - d. Architect
 - i. IBI Architect
 - e. Description
 - i. Improving study area, computer labs, counseling, lounge and other services for student veterans
 - f. Status
 - i. On schedule

4. Campus Center
 - a. Construction Dates: December 2018 – November 2020
 - b. Phase
 - i. Demolition
 - c. Demolition Company
 - i. Interior Demolition, Inc. (IDI)
 - d. Contractor
 - i. TBD
 - e. Architect

- i. Ordiz-Melby Architects
 - f. Description
 - i. New building to house Food Services, Administration, Bakersfield College Foundation, Student Government, and provide a new conference center with flexible room arrangements
 - g. Status
 - i. At DSA (Division of State Architect)
- 5. Memorial Stadium
 - a. Two separate Phases
 - i. Phase 1
 - 1. Construction Dates: March 2019-August 2019
 - 2. Current Phase
 - a. In design
 - 3. Contractor
 - a. TBD
 - 4. Architect
 - a. Klassen Corporation
 - 5. Description
 - a. Artificial turf and track replacement
 - ii. Phase 2
 - 1. Construction Dates: January 2020 – August 2020
 - 2. Current Phase
 - a. Programming
 - 3. Contractor
 - a. TBD
 - 4. Architect
 - a. Klassen Corporation
 - 5. Description
 - a. Renovations to restrooms, concession stands, and press box. Also, replacement of score board, PA system and field lighting.
- 6. Science & Engineering Building
 - a. Construction Dates: December 2019 – January 2022
 - b. Current Phase
 - i. Programming
 - c. Contractor
 - i. Bernards Bros. Construction
 - d. Architect
 - i. HMC Architects
 - e. Description
 - i. New three-story Science and Engineering building to house offices, labs, and classrooms for the Science and Engineering department
- 7. Gym
 - a. Construction Dates: May 2020 - December 2022
 - b. Current Phase
 - i. Programming

- c. Contractor
 - i. TBD
 - d. Architect
 - i. TBD
 - e. Description
 - i. Building a new gym and field house on the BC campus. These new buildings will house the gymnasium, office spaces, classrooms, weight room, locker rooms, training rooms, field house, and a fitness center.
8. Campus Signage
- a. Construction Dates: March 2019 - September 2019
 - b. Current Phase
 - i. Design
 - c. Contractor
 - i. TBD
 - d. Description
 - i. Installing monument signage on the four corners of Bakersfield College: Haley & University, University & Mount Vernon, Mount Vernon & Panorama
 - 1. Currently have one monument at Haley and Panorama
9. Arvin Campus
- a. Construction Dates: September 2020 - June 2022
 - b. Current Phase
 - i. Programming
 - c. Contractor
 - i. TBD
 - d. Architect
 - i. TBD
 - e. Description
 - i. Building a new Bakersfield College satellite campus in the Arvin community. This will be a multi-use building with classrooms, offices and other services as needed.
10. Infrastructure
- a. Construction Dates: Over the course of Measure J projects
 - b. Description
 - i. To improve the aging Bakersfield College campus, monies have been set aside for repairs/renovations. These repairs/renovations have been broken up into nine (9) smaller projects:
 - 1. Campus water pressure and lines
 - 2. Thermal tank
 - 3. EMS system and building meters (water, gas, power)
 - 4. Sewer lines
 - 5. Modifications and repairs to the northeast corner of campus
 - 6. Security cameras/Data/Fiber
 - 7. High voltage electrical
 - 8. Storm Drain
 - 9. Gas lines

11. Swing Space

- a. Construction Dates: Over the course of Measure J projects
- b. Description
 - i. Temporary classroom and office space for programs to use as they are moved for Measure J projects
- c. Various Phase, but to date have completed projects at:
 - i. Levinson Building
 1. Modernized to accommodate SGA, Veterans and Health center
 - ii. The Huddle
 1. Modifications made to accommodate the food services
 - iii. Mount Vernon Commissary
 1. Formerly known as Tony's pizza, renovations have been made to house food services' kitchen
- d. Next swing space phase will include:
 - i. Temporary locker rooms for athletics and physical education