

Bakersfield College
Spring/Summer 2020 Project Schedule

1. Measure J Projects under construction
 - a. Campus Center
 - b. Science & Engineering Building
 - c. ~~Sewer/Gas/Water line replacement~~ **COMPLETED**
 - d. Memorial Stadium
 - e. Gymnasium
 - f. ~~Field House Swing Space~~ **COMPLETED**
 - g. ~~TES Tank repairs~~ **COMPLETED**
 - h. Campus Signage

2. ~~3/6/20 – 3/20/20 – Landscaping upgrades~~ **COMPLETED**

3. ~~3/13/20 – Installation of exterior trashcans~~ **COMPLETED**

4. ~~3/30/20 – Gym Fencing to secure storage area~~ **COMPLETED**

5. ~~3/18/20 – 4/10/20 – IT Cart storage area~~ **COMPLETED**

6. ~~3/30/20 – 4/10/20 – Road closure for crosswalk repair near entrance off of P8~~ **COMPLETED**

7. ~~3/31/20 – 4/24/20 – LA/Pool/Tennis Parking Lot landscaping project~~ **COMPLETED**

8. ~~4/6/20 – 4/10/20 – Sewer Line Repairs~~ **COMPLETED**

9. ~~4/6/20 – 4/24/20 – Campus wide Gas Line Repairs~~ **COMPLETED**

10. ~~4/13/20 – 5/15/20 – Resurfacing Gym Floor:~~ **COMPLETED**

11. ~~4/20/20 – 4/24/20 – Delano Parking lot slurry & striping~~ **COMPLETED**

12. ~~4/20/20 – 5/1/20 – Roof Repairs~~ **COMPLETED**
 - a. ~~INDT~~
 - b. ~~CDC~~
 - c. ~~LA Building~~

13. ~~4/30/20 – 5/11/20 – Parking lot slurry & striping:~~ **COMPLETED**
 - a. ~~P9~~
 - b. ~~P11~~
 - c. ~~P13~~
 - d. ~~P15~~

14. ~~5/11/20 – 5/15/20 – Hang New Campus Maps~~ **COMPLETED**

15. ~~5/18/20 – Repairs to Auto Shop Coolers~~ **COMPLETED**

16. ~~5/18 – 5/22 – Sink Faucet Replacement~~ **COMPLETED**
 - a. ~~M&O~~
 - b. ~~Math Science~~
 - c. ~~Allied Health~~

17. 5/18 – 5/29 – Hand Dyer Installation CDC Restrooms – ~~COMPLETED~~
18. 5/18 – 5/29 – Repairs to Renegade Room Patio – ~~COMPLETED~~
19. 5/18/20 – 6/5/20 – Whiteboard Replacement Various classrooms – ~~COMPLETED~~
20. 5/18/20 – 6/12/20 – Humanities Faculty Office Carpet Replacement & Asbestos Abatement: ~~COMPLETED~~
21. 5/18/20 – 10/29/20 - Math Science Building Shutdown for Air Handler Replacement: **BUILDING CLOSED**
22. 5/23/20 – 6/5/20 – Campus Wide Tree Trimming ~~COMPLETED~~
23. 6/1/20 – 6/8/20 – Sewer Line Repair @ AG Building – ~~COMPLETED~~
24. 6/1/20 – 6/12/20 – Parking Lot/Road Slurry Phase II (Haley Entrance, P1, P2, P4, ~~COMPLETED~~
25. 6/1/20 – 8/19/20 – LA 221 Renovations: ~~COMPLETED~~
26. 6/10/20 – 6/20/20 – Paint Handrails & Exterior doors @ Library – ~~COMPLETED~~
27. 6/15/20 – 6/30/20 – Furniture Replacement ~~COMPLETED~~
 - a. Fine Arts 23 Stools ~~COMPLETED~~
 - b. Humanities Classrooms 2, 4, 5, 6 ~~COMPLETED~~
 - c. Testing & Placement Chairs ~~COMPLETED~~
 - d. Additional of ED Advisor workspace in STEM Center ~~COMPLETED~~
28. 6/15 – 6/30 – Pool Pump Repair ~~COMPLETED~~
29. 6/22/20 – 6/30/20 – Painting & Carpet replacement Business Education Faculty Offices – ~~COMPLETED~~
30. 6/29/20 – 7/1/20 – Install Automatic Door at Testing & Placement ~~COMPLETED~~
31. 7/1/20 – 7/2/20 TBD – Delano Fire Alarm Repair ~~COMPLETED~~
32. 7/1/20 – 7/24/20 – Allied Health EMS System Controls ~~COMPLETED~~
33. 7/7/20 – 7/17/20 – PAC Landscaping ~~COMPLETED~~
34. 7/10/20 – 7/30/20 – Paint Baseball & Softball Dugouts ~~COMPLETED~~
35. 7/13/20 – 7/24/20 – Cooler Tower Replacement at Allied Health Center ~~COMPLETED~~
36. 7/15/20 – 8/15/20 – Fencing Repair – Tennis Courts ~~COMPLETED~~
37. 8/1/20 – 8/7/20 – Weill Classroom Dry Erase Board Replacement ~~COMPLETED~~
38. 8/11/20 – 8/16/20 – Pressure Wash Buildings ~~COMPLETED~~