

Facilities Report – September

The committee has met once the first week of September and will go over the charge next meeting.

1. Humanities building - The previous windows had no header so the old windows (except in H32-40) have to be removed and new ones have to be installed timeline 1-2 months,
2. LA. – had some leaks so 100 ceiling tiles had to be removed and replaced. Updated to restroom and windows are waiting for DSA approval
3. Math Science had a problem with flooding and fleas. Time line for completion is mid-October.
4. Veteran’s Plaza had opening
5. Delano opened LRC and modular units will be removed by end of year.
6. Arvin expected to open August 2024.
7. Ag Sci- came in over millions of dollars over budget and will do a rebid along with bidding of greenhouses. Swing space will be done prior to removal of building.
8. Student housing – On hold
9. Deferred Maintenance reduced from 12 million to 2 million
10. Solar lot is open but will not be connected until March 24
11. New gym – no power not expected for completion until Dec. 2024. New building to replace old pool buildings because it became cost prohibitive to bring buildings up to code. Power to be rerouted to power new gym